



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

**Resurfacing /Reconstruction/ Rehabilitation of Brentwood Rd N.E.,
9th Street N.E., W Street N.E. and Edgewood Street N.E.
DC Contract No.: DCKA-2007-C-0121
F.A.P. No.: STP-3301 (32)**

Construction Manager's Weekly Report Week of 10/18/09 to 10/24/09

PROJECT SUMMARY

Removal and disposal of existing roadway pavement, curb and gutter and sidewalk

- Milling of existing asphalt pavement at various locations
- Construction of catch basins, Water Quality Catch Basins, manholes, and storm drains
- Construction of granite curb, PCC curb and gutter, brick sidewalk, wheelchair/bicycle ramps and medians, and an underdrain system
- Placement of new Superpave Hot Mix Asphalt and base, PCC base and aggregate base course
- Removal and transportation to DDOT storage yard of existing traffic signals and light poles. Installation of new street lighting and traffic signals
- Conversion of existing fire hydrants to the Traffic Type and relocation of fire hydrants
- Reconstruction of driveway aprons
- Installation of bus stop pads at various locations
- Construction of colored PCC pavement and raised cross walks at various locations
- Installation of safety bollards at various locations
- Removal of existing trees and installation of new landscaping

Project is to be constructed in accordance with the District of Columbia Department of Transportation Standard Specifications for Highways and Structures (2005) and amendments incorporated into the contract.

Total Contract Value: \$8,217,912.74
Notice to Proceed Date: February 4, 2009

Prime Contractor: Fort Myer Construction
Project Completion Date: August 8, 2010



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 10/18/09 to 10/24/09
Page 2 of 9

ISSUES AND RESOLUTIONS

1. **New additions on Edgewood Street/Terrace NE completed.**
2. **Phase-5 & 6 started jointly on Brentwood Road NE.**
3. **RFI # 46, 47 & 48 and MOT submittal # 29 discussed in the conference room # 03 @ DDOT on 10/22/09.**

COMMUNITY OUTREACH

None



Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 10/18/09 to 10/24/09
Page 3 of 9

DAY –BY-DAY WORK PERFORMED

Sunday 10/18/09:

FMCC elected not to work this Sunday.

Monday 10/19/09:

Brentwood Road: FMCC performed hard excavation, PCC property wall, installed granite curb and electrical work.

Tuesday 10/20/09

Brentwood Road: FMCC performed common excavation, placed GAB, PCC sidewalk, PCC gutter, PCC wheelchair ramp and electrical work.

Edgewood Street: FMCC placed traffic sign panels and metal sign posts as per directions of DDOT-TPPA.

Wednesday 10/21/09:

Brentwood Road: FMCC performed common excavation, placed GAB, PCC property wall, PCC sidewalk, underdrain pipe, installed granite curb and electrical work.

Thursday 10/22/09:

Brentwood Road: FMCC placed GAB, PCC sidewalk, PCC curb & gutter, PCC wheelchair ramp, installed granite curb and electrical work

Friday 10/23/09:

Brentwood Road: FMCC performed common excavation, placed GAB, PCC base, PCC sidewalk and electrical work.

Saturday 10/24/09:

Brentwood Road: FMCC did not work due to rain.



Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 10/18/09 to 10/24/09
Page 4 of 9

TWO-WEEK LOOK-AHEAD SCHEDULE

Brentwood Road, NE

12-Oct-09	13-Oct-09	14-Oct-09	15-Oct-09	16-Oct-09	17-Oct-09
	SECOND ½ DRIVEWAY HOME DEPOT DELIVERY ENTRANCE	EXCAVATE FOR SIDEWALK 124+00 TO 129+00 LT	EXCAVATE FOR SIDEWALK 124+00 TO 129+00 LT	EXCAVATE FOR SIDEWALK 124+00 TO 129+00 LT	
FORMWORK FOR THE PROPERTY WALL	FORMWORK FOR THE PROPERTY WALL	FORMWORK FOR THE PROPERTY WALL	EXCAVATION FROM 130+00 TO 136+00 LT	PLACE GAB FROM 130+00 TO 136+00 LT	PLACE GAB AND BEGIN FORMWORK FROM 130+00 TO 136+00 LT

Edgewood Street/Terrace, NE

12-Oct-09	13-Oct-09	14-Oct-09	15-Oct-09	16-Oct-09	17-Oct-09
	PAVEMENT MARKING AND CROSSWALKS				



Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 10/18/09 to 10/24/09
Page 5 of 9

Brentwood Road, NE

19-Oct-09	20-Oct-09	21-Oct-09	22-Oct-09	23-Oct-09	24-Oct-09
INSTALL GRANITE CURB 124+00 TO 129+00 LT	INSTALL GRANITE CURB 124+00 TO 129+00 LT	INSTALL GRANITE CURB 124+00 TO 129+00 LT	INSTALL GRANITE CURB 124+00 TO 129+00 LT	INSTALL GRANITE CURB 124+00 TO 129+00 LT	INSTALL GRANITE CURB 124+00 TO 129+00 LT
	PLACE PCC SIDEWALK 124+00 TO 129+00 LT	PLACE PCC SIDEWALK 124+00 TO 129+00 LT	PLACE PCC SIDEWALK 124+00 TO 129+00 LT	PLACE PCC SIDEWALK 124+00 TO 129+00 LT	PLACE PCC SIDEWALK 124+00 TO 129+00 LT
POUR PCC BASE 130+50 TO 136+00 LT	POUR PCC BASE 130+50 TO 136+00 LT	POUR PCC BASE 130+50 TO 136+00 LT	POUR PCC BASE 130+50 TO 136+00 LT		BRICK COPING ON PROPERTY WALL @ CHURCH PARKING LOT

Edgewood Street/Terrace, NE

19-Oct-09	20-Oct-09	21-Oct-09	22-Oct-09	23-Oct-09	24-Oct-09



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 10/18/09 to 10/24/09
Page 6 of 9



VIEW OF PCC SIDEWALK PREPARATION IN PROGRESS ON BRENTWOOD ROAD NE



VIEW OF GRANITE CURB, PCC GUTTER AND PCC PROPERTY WALL ON BRENTWOOD ROAD NE



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 10/18/09 to 10/24/09
Page 7 of 9



VIEW OF AGGREGATE BASE COURSE BEING COMPACTED FOR PCC BASE CONCRETE ON BRENTWOOD ROAD NE



VIEW OF PCC GUTTER AND PCC SIDEWALK PREPARATION WORK IN PROGRESS ON BRENTWOOD ROAD NE



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 10/18/09 to 10/24/09
Page 8 of 9



VIEW OF PCC BASE CONCRETE WORK IN PROGRESS ON BRENTWOOD ROAD NE



VIEW OF BRICK SIDEWALK INSTALLATION WORK IN PROGRESS ON BRENTWOOD ROAD NE



Brentwood Road
Reconstruction/Rehabilitation
Office: 202-636-5696
Fax: 202-636-5697

Engineering Excellence ♦ Construction Quality ♦ Professional Integrity

Construction Manager's Weekly Progress Report
Brentwood Road Reconstruction/Rehabilitation
Week of 10/18/09 to 10/24/09
Page 9 of 9



VIEW OF CONSTRUCTION WORK ON ISLE OF PATMOS IN PROGRESS ON BRENTWOOD ROAD NE