

Public Meeting

15th Street, NW, Safety Improvements From V St. to W St., New Hampshire Ave. and Florida Ave. Intersections



Wednesday, July 22, 2015

Agenda

- Project Area
- Project Background
- Project Objectives
- Project Construction
 - ➤ Corridor Improvements
 - ➤ Construction Sequence
 - ➤ Construction Schedule
 - ➤ Construction Impacts
- Community Outreach
- Questions & Answers

Project Area



15th St, NW from V St to W St (including intersections with NH Ave, Florida Ave, V St and W St.)

Adjacent Land – Primarily Residential

Project Background



New Hampshire Avenue NW NEB approach to intersection

Project Objectives

- Vehicular, Pedestrian and Bicycle safety improvements
- ADA Compliance
- Bike Lane Continuity
- Traffic Signal and Streetlight upgrade
- Landscape/Streetscape
- Sidewalk/Aesthetics
- Drainage Improvements
- Storm Water Management (LID)
- Eliminate slip ramp at 15th Street/W Street








After Construction



Proposed Typical Cross Section – 15th Street




15TH STREET STA. 100 + 30 TO STA. 102 + 65

Northbound on 15th Street


Streetscape Landscape Elements



Bike Separator




LID Design Elements- Example Images





10

Flow Through Planters and Bio-Retention Facilities (Example Images)



DDOT Streetscape Furnishings – Standards

BICYCLE RACKS



TRASH RECEPTACLES



DDOT Streetscape Furnishings – *Standards*


WASHINGTON GLOBE



TEARDROPS FIXTURE WITH DECORATIVE ARM AT INTERSECTIONS



Landscape Palette: Trees



Landscape Palette: Understory













Pavement Markings – Final Design



Project Timeline

- Concept Design Completed in Fall 2012
 - ANC selected preferred Alternative (1A)
- 30% Design Initiated April 2013; Completed August 2013
- 65% Design October 2013
- 90% Design December 2013
- Final Design May 25, 2014
- Construction Summer 2015
- Construction Duration 6 months

Maintenance of Traffic - Phasing

Stage 1:

- Construct the pedestrian median in the center of the intersection of 15th Street, V Street & New Hampshire with removing the existing concrete median along New Hampshire.
 - Traffic will maintain existing traffic pattern along 15th Street and W Street with:
 - one lane heading North of 15th Street
 - one turning lane heading from 15th Street on to Florida Ave & W Street
 - one lane heading East on W Street, New Hampshire Ave to Florida Ave/ W Street will be detoured North along 15th Street to Belmont Street and down to 14th Street or up to 16th Street to W Street.
 - Florida Ave to New Hampshire Ave will be detoured south along 14th Street then to V Street.

Stage 2:

- Construction of the eastern side of 15th street from V Street to W Street & Florida Ave to W Street.
 - Three legs of pedestrian access will be maintained all times.
 - 15th Street traffic will be shifted to the west side & a thru lane and an exclusive right turn lane will be maintained at all times.
 - V Street, Florida Ave and W Street will be shifted by traffic cones away from individualized construction area as shown on the plans.


Stage 3:

- Construction of the western side of 15th Street from V street to W Street and New Hampshire Ave to W Street.
 - Three legs of pedestrian will be maintained at all the times. 15th Street traffic will be shifted to the east side as a single thru and turning lane to be maintained all the times.
 - V Street, New Hampshire Ave and W Street traffic will be shifted cones away from the individualized construction areas as shown on the plans.

Maintenance of Traffic – Phasing & Detour

Stage 1:

- Construct the pedestrian median in the center of the intersection of 15th
 Street, V Street & New Hampshire with removing the existing concrete median along New Hampshire.
 - Traffic will maintain existing traffic pattern along 15th Street and W Street with:



- one lane heading North of 15th Street
- one turning lane heading from 15th Street on to Florida Ave & W Street

DETOUR

- one lane heading East on W Street, New Hampshire Ave to Florida Ave/ W Street will be detoured North along 15th Street to Belmont Street and down to 14th Street or up to 16th Street to W Street.
- Florida Ave to New Hampshire Ave will be detoured south along 14th Street then to V Street.

Maintenance of Traffic – Phasing & Detour

Stage 1:

- Construct the pedestrian median in the center of the intersection of 15th
 Street, V Street & New Hampshire with removing the existing concrete median
 along New Hampshire.
 - Traffic will maintain existing traffic pattern along 15th Street and W Street with:




- one lane heading North of 15th Street
- one turning lane heading from 15th Street on to Florida Ave & W Street

DETOUR

- one lane heading East on W
 Street, New Hampshire Ave to
 Florida Ave/ W Street will be
 detoured North along 15th Street
 to Belmont Street and down to
 14th Street or up to 16th Street to
 W Street.
- Florida Ave to New Hampshire
 Ave will be detoured south along
 14th Street then to V Street.

Maintenance of Traffic

Example Phase



• Schedule: 7 am to 7 pm; some Saturday work; No Sunday work.

COMMUNITY OUTREACH

- In touch with the community...
 - ✓ Grassroots Campaign
 - ✓ Stakeholder Database
 - ✓ Fact Sheet Updates
 - ✓ Meetings Public, ANC and Civic

PROJECT CONTACTS

CONSTRUCTION PHASE

DDOT Project Manager:

Jerry Hackney – <u>Jerome.Hackney@dc.gov</u>

Project Engineer:

Abdalla Elsheikh - <u>Abdalla.Elsheikh@BreeAssociates.com</u>

Public Outreach Contacts:

Kimberly J. Manning-Kjm@tinaboydandassoc.com

QUESTIONS/COMMENTS