









New Jersey Avenue  
Design of Safety Improvements  
Design Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	March			April			May			June			July			Augu			
						2/17	2/24	3/3	3/10	3/17	3/24	3/31	4/7	4/14	4/21	4/28	5/5	5/12	5/19	5/26	6/2	6/9	6/16	6/23
1	Utility Location	4 wks	Fri 3/15/13	Thu 4/11/13																				
2	Survey	4 wks	Fri 3/15/13	Thu 4/11/13	1SS																			
3	65% Submittal	3 wks	Fri 4/12/13	Thu 5/2/13	2																			
4	DDOT Review	3 wks	Fri 5/3/13	Thu 5/23/13	3																			
5	90% Submittal	5 wks	Fri 5/24/13	Thu 6/27/13	4																			
6	DDOT Review	2 wks	Fri 6/28/13	Thu 7/11/13	5																			
7	PS&E Submittal	3 wks	Fri 7/12/13	Thu 8/1/13	6																			

Project: NJA Schedule_rev 20130307 Date: Thu 3/7/13	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	