


_____z

REG STATE PROJECT SHEET TOTAL SHEETS

LEGEND:

- \square_{TC} EXISTING TYPE 170 TRAFFIC SIGNAL CONTROLLER
- PROPOSED TYPE 170E TRAFFIC SIGNAL CONTROLLER WITH A MODEL 336 SS CABINET
- EXISTING PENDANT POST SIGNAL POLE
- EXISTING PENDANT POST SIGNAL POLE WITH LUMINAIRE
- PROPOSED PENDANT POST SIGNAL POLE WITH LUMINAIRE
- PROPOSED 20 FOOT TRAFFIC SIGNAL POLE WITH
- TRANSFORMER BASE
- —⊳ EXISTING 3 SECTION TRAFFIC SIGNAL HEAD
- ▶ EXISTING 5 SECTION TRAFFIC SIGNAL HEAD
- EXISTING 2 SECTION PEDESTRIAN SIGNAL HEAD
- PROPOSED 3 SECTION LED TRAFFIC SIGNAL HEAD CONVENTION 1 (ALL LENSES 12")
- PROPOSED 4 SECTION LED TRAFFIC SIGNAL HEAD CONVENTION 1 (ALL LENSES 12")
- 8' ARM AND 3 SECTION TRAFFIC SIGNAL HEAD
- 8' ARM AND 4 SECTION TRAFFIC SIGNAL HEAD
- PROPOSED 2 SECTION LED PEDESTRIAN SIGNAL HEAD
- → DIRECTION OF STREET LIGHT ARM AND LUMINAIRE
- SURVEILLANCE CAMERA

PROPOSED WHEELCHAIR RAMP





S.L.F. NO.	
APPROVED BY	DATE

	SEQUENCE OF OPERATION NUM	BER TS-1009	30% PLANS
DISTRICT OF COLUMBIA DEPARTMENT OF TRANSPORTATION			FIELD CHECKED BY
TRAFFIC SERVICES ADMINISTRATION			DESIGNED BY
	K STDEET NIW AND		
K STREET, N.W. AND NEW JERSEY AVENUE, N.W.			DNA/NA
	TALVA DENGET AVENUE, N	1. V V.	RWM
RECOMMENDE	D		10/01/12
	CHIEF, TRAFFIC SIGNAL DESIGN BRANCH	DATE	SCALE
	CHIEF, TRAFFIC SIGNAL OPERATIONS BRANCH	DATE	1"=20'
	CHIEF, TRAFFIC SIGNAL CONSTRUCTION BRANCH	DATE	SHEET OF
	CHIEF, TRAFFIC SIGNAL MAINTENANCE BRANCH	DATE	39 59
			DRAWING NO.
APPROVE	D		S-1003

LEGEND:

☑_{TC} EXISTING TYPE 170 TRAFFIC SIGNAL CONTROLLER

PROPOSED TYPE 170E TRAFFIC SIGNAL CONTROLLER WITH A MODEL 336 SS CABINET

EXISTING PENDANT POST SIGNAL POLE

EXISTING PENDANT POST SIGNAL POLE WITH LUMINAIRE

PROPOSED PENDANT POST SIGNAL POLE WITH LUMINAIRE

PROPOSED 20 FOOT TRAFFIC SIGNAL POLE WITH TRANSFORMER BASE

—⊳ EXISTING 3 - SECTION TRAFFIC SIGNAL HEAD

— ► EXISTING 5 - SECTION TRAFFIC SIGNAL HEAD

EXISTING 2 - SECTION PEDESTRIAN SIGNAL HEAD

PROPOSED 3 - SECTION LED TRAFFIC SIGNAL HEAD CONVENTION 1 (ALL LENSES 12")

PROPOSED 4 - SECTION LED TRAFFIC SIGNAL HEAD CONVENTION 1 (ALL LENSES 12")

8' ARM AND 3 SECTION TRAFFIC SIGNAL HEAD

8' ARM AND 4 SECTION TRAFFIC SIGNAL HEAD

PROPOSED 2 - SECTION LED PEDESTRIAN SIGNAL HEAD


→ DIRECTION OF STREET LIGHT ARM AND LUMINAIRE

SURVEILLANCE CAMERA

EXISTING WHEELCHAIR RAMP

PROPOSED WHEELCHAIR RAMP

PROJECT



STV Incorporated Engineers / Architects / Planners / Construction Managers

1400 I (Eye) Street, NW, Suite 400, Washington, D.C. 20005

S.L.F. NO. APPROVED BY

10/01/12 CHIEF, TRAFFIC SIGNAL OPERATIONS BRANCH 1"=20' CHIEF, TRAFFIC SIGNAL CONSTRUCTION BRANCH CHIEF, TRAFFIC SIGNAL MAINTENANCE BRANCH S-1004 CHIEF, TRAFFIC SIGNAL SYSTEM DIVISION


30% PLANS


IELD CHECKED BY


SIGNED BY


DRAWN BY


RWM




















CONSTRUCT ALL REMAINING IMPROVEMENTS

UTILIZE SHORT-TERM SINGLE LEFT- AND/OR RIGHT-LANE CLOSURES TO FACILITIATE THE CONSTRUCTION OF IMPROVEMENTS.

SEQUENCE OF CONSTRUCTION

PHASE I

CONSTRUCT TWO-WAY CONVERSION TIE-IN AT 2ND STREET/I STREET

- PRIOR TO INITIATING ANY WORK, THE CONTRACTOR SHALL PROVIDE ACCESSIBLE PEDESTRIAN PATH(S) VIA DETOURS
- AND/OR ORANGE CONSTRUCTION FENCING BETWEEN EXISTING SIDEWALKS AND WORK ZONES AT ALL TIMES. REMOVE AND/OR RELOCATE ON-STREET PARKING. REMOVE EXISTING PARKING METERS AND RETURN TO THE DISTRICT DEPARTMENT OF TRANSPORTATION.
- CONSTRUCT FULL DEPTH PAVEMENT, CURB AND GUTTER, SIDEWALK, AND NEW TRAFFIC SIGNAL FOR THE 2ND STREET TIE-IN. MAINTAIN EXISTING 2ND STREET TRAFFIC ON ITS EXISTING ALIGNMENT. UTILIZE SHORT-TERM RIGHT LANE CLOSURE ON 2ND STREET FOR WORK ADJACENT TO THE WORK ZONE.
- UTILIZE LEFT-LANE CLOSURE TO CONSTRUCT ADDITIONAL PARKING ALONG 2ND STREET NORTH OF H STREET.
- BAG NEWLY CONSTRUCTED TRAFFIC SIGNALS UNTIL OPERATIONAL.

CONSTRUCT WATER LINE IMPROVEMENTS

- UTILIZE SHORT-TERM LEFT- AND/OR RIGHT-LANE CLOSURE FOR EXCAVATION WORK. THE CONTRACTOR SHALL SHORE WORK AREA AS NECESSARY AND PLATE AT THE END OF A WORK DAY. UTILIZE FLAGGING OPERATION TO FACILITATE WATER LINE RECONSTRUCTION AS WELL AS MAINTAIN ACCESSIBLE PEDESTRIAN PATH(S) AT ALL TIMES.
- RECONSTRUCT PAVEMENT SECTION PER DETAIL ON WATER LINE PLANS AT THE END OF RECONSTRUCTION ACTIVITIES.

PHASE II

CONSTRUCT TWO-WAY CONVERSION TIE-IN AT NEW YORK AVENUE/M STREET/3RD STREET

- PRIOR TO INITIATING ANY WORK, THE CONTRACTOR SHALL PROVIDE ACCESSIBLE PEDESTRIAN PATH(S) VIA DETOURS AND/OR ORANGE CONSTRUCTION FENCING BETWEEN EXISTING SIDEWALKS AND WORK ZONES AT ALL TIMES.
- REMOVE AND/OR RELOCATE ON-STREET PARKING. REMOVE EXISTING PARKING METERS AND RETURN TO THE DISTRICT DEPARTMENT OF TRANSPORTATION.
- CONSTRUCT FULL DEPTH PAVEMENT, CURB AND GUTTER, DRAINAGE, SIDEWALK, AND NEW TRAFFIC SIGNALS FOR THE NEW JERSEY AVENUE TIE-IN AT NEW YORK AVENUE. MAINTAIN EXISTING 3RD STREET TRAFFIC ON ITS EXISTING ALIGNMENT. UTILIZE SHORT-TERM LEFT- AND/OR RIGHT-LANE CLOSURE ON NEW JERSEY AVENUE FOR WORK ADJACENT TO THE WORK ZONE.
- BAG NEWLY CONSTRUCTED TRAFFIC SIGNALS UNTIL OPERATIONAL
- RELOCATE EXISTING OVERHEAD VEHICLE DETECTION SYSTEM TO NEW TRAFFIC SIGNAL STRUCTURE CONSTRUCTED TO HOUSE SIGNAL DISPLAYS FOR WESTBOUND (INBOUND) NEW YORK AVENUE.
- RELOCATE EXISTING DYNAMIC MESSAGE SIGN TO OVERHEAD SIGN STRUCTURE LOCATED AT 4TH STREET.

PHASE III

CONVERT NEW JERSEY AVENUE TO TWO-WAY OPERATION BETWEEN N STREET AND H STREETS

- PRIOR TO INITIATING ANY WORK, THE CONTRACTOR SHALL PROVIDE ACCESSIBLE PEDESTRIAN PATH(S) VIA DETOURS AND/OR
- ORANGE CONSTRUCTION FENCING BETWEEN EXISTING SIDEWALKS AND WORK ZONES AT ALL TIMES. • REMOVE AND/OR RELOCATE ON-STREET PARKING. REMOVE EXISTING PARKING METERS AND RETURN TO THE DISTRICT
- DEPARTMENT OF TRANSPORTATION. CONSTRUCT DRAINAGE, CURB AND GUTTER, SIDEWALK, LIGHTING AND LANDSCAPING IMPROVEMENTS ON THE EAST SIDE OF NEW JERSEY AVENUE. MAINTAIN EXISTING NEW JERSEY AVENUE TRAFFIC ON ITS EXISTING ALIGNMENT. UTILIZE SHORT-TERM RIGHT-LANE CLOSURE ON NEW JERSEY AVENUE FOR WORK ADJACENT TO THE WORK ZONE.
- CONSTRUCT DRAINAGE, CURB AND GUTTER, SIDEWALK, LIGHTING AND LANDSCAPING IMPROVEMENTS ON THE WEST SIDE OF NEW JERSEY AVENUE. MAINTAIN EXISTING NEW JERSEY AVENUE TRAFFIC ON ITS EXISTING ALIGNMENT. UTILIZE SHORT-TERM LEFT-LANE CLOSURE ON NEW JERSEY AVENUE FOR WORK ADJACENT TO THE WORK ZONE.
- CONSTRUCT TRAFFIC SIGNAL AT K STREET. BAG TRAFFIC SIGNAL UNTIL OPERATIONAL
- GRIND EXISTING PAVEMENT ON NEW JERSEY AVENUE BETWEEN NEW YORK AVENUE AND N STREET AS WELL AS BETWEEN H STREET AND NEW YORK AVENUE. WORK ALONG NEW YORK AVENUE WILL BE COMPLETED AT A LATER PHASE. MARK PAVEMENT WITH TEMPORARY PAVEMENT MARKING PAINT. MAINTAIN ONE-WAY OPERATION OF NEW JERSEY AVENUE.
- DURING A WEEKEND, RESURFACE NEW JERSEY AVENUE. PLACE TEMPORARY PAVEMENT MARKING TAPE SUPPORTING THE TWO-WAY CONVERSION. TURN ON TRAFFIC SIGNALS TO PROMOTE TWO-WAY OPERATION. SHIFT NEW JERSEY AVENUE AND 2ND STREET TRAFFIC TO TWO-WAY OPERATION.
- REMOVE EXISTING TRAFFIC SIGNAL EQUIPMENT NO LONGER REQUIRED TO MAINTAIN TRAFFIC, INCLUDING THE TRAFFIC SIGNAL AT THE INTERSECTION OF NEW YORK AVENUE AT 3RD STREET.
- CONSTRUCT REMAINING PORTIONS OF 2ND STREET AND/OR NEW YORK AVENUE/M STREET/3RD STREET TIE INS. CONSTRUCT PAVEMENT, DRAINAGE, SIDEWALK, LANDSCAPING AND PARKING IMPROVEMENTS.


PHASE IV

PHASE V

RECONSTRUCT NEW YORK AVENUE BETWEEN 4TH STREET AND 1ST STREET

- UTILIZE SINGLE LEFT-LANE CLOSURES IN BOTH DIRECTIONS OF NEW YORK AVENUE TO REMOVE EXISTING MEDIAN WEST OF 4TH STREET TO EAST OF 1ST STREET. REMOVE OVERHEAD SIGN STRUCTURE LOCATED AT THE INTERSECTION OF NEW YORK AVENUE AND NEW JERSEY AVENUE. CONSTRUCT FULL DEPTH TEMPORARY PAVEMENT IN AREAS WITH MEDIAN REMOVAL. WITHIN MEDIAN MODIFY TRAFFIC SIGNALS ON NEW YORK AVENUE AT 4TH STREET AND 1ST STREET TO TEMPORARILY RELOCATE STRUCTURES IN THE MEDIAN TO TEMPORARY FOUNDATIONS.
- PRIOR TO INITIATING RECONSTRUCTION WORK, THE CONTRACTOR SHALL PROVIDE ACCESSIBLE PEDESTRIAN PATH(S) VIA DETOURS AND/OR ORANGE CONSTRUCTION FENCING BETWEEN EXISTING SIDEWALKS AND WORK ZONES AT ALL TIMES.
- UTILIZE LEFT- AND/OR RIGHT-LANE LONG-TERM LANE CLOSURES TO RECONSTRUCT NEW YORK AVENUE TWO LANES AT A TIME. UTILIZE TEMPORARY CONCRETE BARRIER BETWEEN THE WORK ZONE AND MAINTAINED TRAVEL LANES. RE-CONSTRUCT NEW YORK AVENUE FROM THE NORTH TO THE SOUTH. SHIFT AND/OR MODIFY TRAFFIC SIGNALS AS NECESSARY AS WORK PROCEEDS.

INSTALL ANY REMAINING SIGNS, PAVEMENT MARKINGS AS WELL AS PARKING, SIGNAL, LANDSCAPING OR LIGHTING IMPROVEMENTS.



D.C. DEPARTMENT OF TRANSPORTATION INFRASTRUCTURE PROJECT MANAGEMENT ADMINISTRATION

SAFETY IMPROVEMENTS ON NEW JERSEY AVE. FROM N STREET TO H STREET INTERSECTIONS

> MAINTENANCE OF TRAFFIC 1 OF 1

PROJECT MGR. <u>BAB</u> DIVISION CHIEF DATE ______10 / 01 / 12

SHEET 50 OF 59

PROJECT ENG. <u>BAB</u>

DESIGNED BY BAB CHECKED BY _____BAB

DRAWN BY_____RWM